

Data Date 30-Jun-23		Fort Moore ACP 3 AVB Installation - Baseline Schedule R1														Run Date 07-Apr-25								
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Total Float	2023	Jul	Aug	Sep	Oct	Nov	Dec	2024	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
Fort Moore ACP 3 AVB Installation - Baseline Schedule R1																								
Milestones																								
MS1000	Contract Award	0	0	30-Jun-23		0																		
MS1010	Sign Contract Documents	1	1	30-Jun-23	30-Jun-23	0																		
MS1020	Post Award Conference	1	1	13-Jul-23	13-Jul-23	0																		
MS1030	NTP - Design	0	0	14-Jul-23		0																		
MS1040	Preconstruction Meeting	1	1	31-Jan-24	31-Jan-24	0																		
MS1050	NTP - Construction	0	0	01-Feb-24		0																		
MS1060	Start - Mobilization	0	0	01-Feb-24		0																		
MS1070	End - Mobilization	0	0		19-Feb-24	0																		
MS1080	Start - Phase 1	0	0	20-Feb-24		0																		
MS1090	End - Phase 1	0	0		19-Mar-24	0																		
MS1100	Start - Phase 2	0	0	20-Mar-24		0																		
MS1110	End - Phase 2	0	0		15-May-24	0																		
MS1120	Start - Phase 3	0	0	16-May-24		0																		
MS1130	End - Phase 3	0	0		13-Jun-24	0																		
MS1140	Start - Phase 4	0	0	14-Jun-24		0																		
MS1160	Start - Phase 5	0	0	22-Jun-24		2																		
MS1150	End - Phase 4	0	0		08-Jul-24	15																		
MS1170	End - Phase 5	0	0		13-Aug-24	0																		
MS1180	Beneficial Occupancy	1	1	20-Sep-24	20-Sep-24	0																		
MS1190	End Project	0	0		20-Sep-24	0																		
Preconstruction																								
Design																								
Site Investigation																								
D1000	Perform Site Investigation	3	3	21-Jul-23	25-Jul-23	0																		
D1010	P&S Site Investigation Report	15	15	26-Jul-23	15-Aug-23	0																		
D1020	R&A Site Investigation Report	21	21	16-Aug-23	05-Sep-23	0																		
65% Design																								
D1030	P&S 65% Work Plan	10	10	06-Sep-23	19-Sep-23	0																		
D1040	R&A 65% Work Plan	21	21	20-Sep-23	10-Oct-23	0																		
95% Design																								
D1050	P&S 95% Work Plan	10	10	11-Oct-23	24-Oct-23	0																		
D1060	R&A 95% Work Plan	21	21	25-Oct-23	14-Nov-23	0																		
100% Design																								
D1070	P&S 100% Work Plan	10	10	15-Nov-23	29-Nov-23	0																		
D1080	R&A 100% Work Plan	21	21	30-Nov-23	20-Dec-23	0																		
IFC Design																								
D1090	P&S IFC Work Plan	10	10	21-Dec-23	05-Jan-24	0																		
D1100	R&A IFC Work Plan	15	15	06-Jan-24	20-Jan-24	0																		
Preconstruction Submittals																								
Submittal Development																								
S1020	P&S Prelim. Schedule	10	10	30-Jun-23	14-Jul-23	103																		
S1040	P&S Design QC Plan	10	10	30-Jun-23	14-Jul-23	121																		
S1050	P&S QC Plan	30	30	30-Jun-23	11-Aug-23	101																		
S1060	P&S APP	30	30	30-Jun-23	11-Aug-23	101																		
S1000	P&S Bonds & COI	2	2	03-Jul-23	04-Jul-23	0																		
S1010	P&S AAPP	2	2	03-Jul-23	04-Jul-23	0																		
S1030	P&S Initial Schedule	5	5	07-Aug-23	11-Aug-23	101																		
Submittal Review & Approval																								
S1005	R&A Bonds & COI	10	10	05-Jul-23	14-Jul-23	9																		
S1015	R&AAAPP	10	10	05-Jul-23	14-Jul-23	9																		
S1025	R&A Prelim. Schedule	21	21	15-Jul-23	04-Aug-23	151																		
S1045	R&A Design QC Plan	21	21	15-Jul-23	04-Aug-23	179																		

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Level 3 Schedule

Page 1 of 4

Data Date 30-Jun-23		Fort Moore ACP 3 AVB Installation - Baseline Schedule R1																		Run Date 07-Apr-25										
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Total 23	2023												2024											
						Plan	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct								
S1035	R&A Initial Schedule	21	21	12-Aug-23	01-Sep-23	151																								
S1055	R&A QC Plan	21	21	12-Aug-23	01-Sep-23	151																								
S1065	R&AAPP	21	21	12-Aug-23	01-Sep-23	151																								
Material Procurement		76	76	06-Sep-23	26-Dec-23	23																								
LL1000	P&S AVB Systems	5	5	06-Sep-23	12-Sep-23	24																								
LL1010	R&AAVB Systems	21	21	13-Sep-23	03-Oct-23	35																								
LL1020	Procure AVB Systems	84	84	04-Oct-23	26-Dec-23	35																								
Construction		135	135	01-Feb-24	13-Aug-24	0																								
MOB1010	Mutual Understanding Meeting	1	1	12-Feb-24	12-Feb-24	0																								
Mobilization		12	12	01-Feb-24	19-Feb-24	0																								
MOB1000	Key Personnel Arrive On-Site	8	8	01-Feb-24	12-Feb-24	0																								
MOB1020	Receive Temp Fence	1	1	13-Feb-24	13-Feb-24	2																								
MOB1030	Receive Office Trailer	1	1	13-Feb-24	13-Feb-24	2																								
MOB1040	Receive Rental Equip	1	1	13-Feb-24	13-Feb-24	2																								
MOB1050	Receive Portable Toilets	1	1	13-Feb-24	13-Feb-24	2																								
MOB1060	Utility Marking w/ GPR	3	3	13-Feb-24	15-Feb-24	0																								
MOB1070	Construction Crew Arrives On-Site; Safety Brief	2	2	16-Feb-24	19-Feb-24	0																								
Phase 1		19	19	20-Feb-24	19-Mar-24	0																								
CON1000	Install Erosion & Sediment Control Devices - Ph. 1	2	2	20-Feb-24	21-Feb-24	0																								
CON1010	Set Traffic Controls for Lane Closures - Ph. 1	1	1	22-Feb-24	22-Feb-24	0																								
CON1020	Layout Outbound Ramp Barrier, Signs & Signals - Ph. 1	1	1	23-Feb-24	23-Feb-24	0																								
CON1030	Sawcut, Excavate & Dispose Spoils for Barrier Install & EPU Pad - Ph. 1	1	1	26-Feb-24	26-Feb-24	0																								
CON1040	Prepare Subgrade & Set Outbound Ramp Barrier - Ph. 1	1	1	27-Feb-24	27-Feb-24	0																								
CON1050	Install Conduits from Outbound Ramp Barrier to EPU Pad Location - Ph. 1	2	2	29-Feb-24	01-Mar-24	0																								
CON1060	Install Drain Plumbing & Outlet Protection - Ph. 1	1	1	01-Mar-24	01-Mar-24	0																								
CON1070	Place & Finish Concrete for Wedge Barrier & EPU Pad - Ph. 1	1	1	01-Mar-24	01-Mar-24	0																								
CON1080	Excavate for Mast Arm, Light Pole, & Wig-Wag Foundations - Ph. 1	2	2	04-Mar-24	05-Mar-24	0																								
CON1090	Form Curbs - Ph. 1	2	2	06-Mar-24	07-Mar-24	0																								
CON1100	Place & Finish Concrete Curbs, Mast Arm, Light Pole, & Wig-Wag Foundation - Ph. 1	2	2	08-Mar-24	11-Mar-24	0																								
CON1110	Trench, Place Conduits & Spacers, Place Concrete Ductbank, & Backfill Pathway (OB Ramp EPU to OB Barriers) - Ph. 1	2	2	12-Mar-24	14-Mar-24	0																								
CON1120	Assemble & Mount Barrier Signals, Wig-Wags, & Cobra Head Light Fixture - Ph. 1	2	2	15-Mar-24	18-Mar-24	1																								
CON1130	Set Mast Arm, Wig-Wag Posts, & Light Pole - Ph. 1	1	1	15-Mar-24	15-Mar-24	0																								
CON1140	Set LED Blank-Out Pole, Install LED Blank-Out Signs - Ph. 1	1	1	18-Mar-24	18-Mar-24	1																								
CON1150	Sawcut, Install & Seal Safety Loops - Ph. 1	1	1	18-Mar-24	18-Mar-24	0																								
CON1160	Apply Pavement Markings, Install 'Stop Here on Red' Signs - Ph. 1	1	1	18-Mar-24	18-Mar-24	0																								
CON1170	Remove Traffic Control for Lane Closures - Ph. 1	1	1	19-Mar-24	19-Mar-24	0																								
Phase 2		38	38	20-Mar-24	15-May-24	0																								
CON2000	Set Traffic Control for Lane Closure - Ph. 2	1	1	20-Mar-24	20-Mar-24	0																								
CON2010	Layout Outbound Barriers, Overwatch Pad, Signs & Signals - Ph. 2	1	1	20-Mar-24	20-Mar-24	0																								
CON2020	Sawcut, Excavate & Dispose Spoils for Barrier Install, Overwatch Pad, & EPU Pad - Ph. 2	2	2	21-Mar-24	22-Mar-24	0																								
CON2030	Prepare Subgrade & Set Outbound Barriers - Ph. 2	1	1	25-Mar-24	25-Mar-24	0																								
CON2040	Install Conduits for Outbound Barriers to EPU Pad Location - Ph. 2	1	1	26-Mar-24	26-Mar-24	0																								
CON2050	Install Sump Pump Discharge Plumbing & Outlet Protection - Ph. 2	1	1	27-Mar-24	27-Mar-24	0																								
CON2060	Place & Finish Concrete for Wedge Barriers & EPU Pad - Ph. 2	1	1	28-Mar-24	28-Mar-24	0																								
CON2070	Excavate for Mast Arm, Light Pole, LED Blank-Out Pole & Wig-Wag Foundations - Ph. 2	2	2	29-Mar-24	01-Apr-24	0																								
CON2080	Form Curbs - Ph. 2	2	2	02-Apr-24	03-Apr-24	0																								
CON2090	Place & Finish Concrete Curbs, Mast Arm, LED Blank-Out Pole, Light Pole & Wig-Wag Foundations - Ph. 2	2	2	03-Apr-24	04-Apr-24	0																								
CON2100	Trench, Place Conduits & Spacers, Place Concrete Ductbank & Backfill Pathway (OB Barriers to Overwatch Pad) - Ph. 2	2	2	05-Apr-24	08-Apr-24	0																								
CON2110	Assemble & Mount Barrier Signals, Wig-Wags, LED Blank-Out Sign & Cobra Head Light Fixture - Ph. 2	2	2	05-Apr-24	08-Apr-24	21																								
CON2120	Set Mast Arm, Wig-Wag Posts, LED Blank-Out Pole & Light Pole - Ph. 2	2	2	09-Apr-24	11-Apr-24	0																								
CON2130	Sawcut, Install & Seal Safety Loops - Ph. 2	1	1	09-Apr-24	09-Apr-24	21																								
CON2210	Sawcut, Install & Seal Wrong Way Loops - Ph. 2	1	1	11-Apr-24	11-Apr-24	21																								
CON2140	Apply Pavement Markings, Install 'Stop Here on Red' Signs - Ph. 2	1	1	12-Apr-24	12-Apr-24	0																								
CON2150	Trench, Install Conduit, Place Concrete Ductbank, Backfill & Restore Pathway (OB EPU to WW Loop 2 Location) - Ph. 2	7	7	15-Apr-24	23-Apr-24	0																								
Actual Work		Level 3 Schedule																		Page 2 of 4										
Remaining Work																														
Critical Remaining Work																														
Milestone																														

Data Date 30-Jun-23		Fort Moore ACP 3 AVB Installation - Baseline Schedule R1																	Run Date 07-Apr-25				
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	23	2024															
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
CON2160	Sawcut & Remove Asphalt Paving, Trench for Ductbank (WW Loop 2 Location across Turn Around) - Ph. 2	2	2	25-Apr-24	26-Apr-24	0																	
CON2170	Install Concrete, Place Concrete Ductbank, Backfill & Restore Pathway (WW Loop 2 Location across Turn Around) - Ph. 2	2	2	29-Apr-24	30-Apr-24	0																	
CON2180	Trench, Install Conduit, Place Concrete Ductbank, Backfill & Restore Pathway (Turn Around to AIE and Gatehouse) - Ph. 2	2	2	01-May-24	02-May-24	0																	
CON2190	Trench, Install Conduit, Place Concrete Ductbank, Backfill & Restore Pathway (Gatehouse to WW Loop 1 Location) - Ph. 2	3	3	03-May-24	07-May-24	0																	
CON2200	Restore Asphalt Paving at Turn Around - Ph. 2	2	2	03-May-24	06-May-24	5																	
CON2220	Install 8 Hand Holes - Ph. 2	3	3	07-May-24	10-May-24	0																	
CON2230	Install 6 Pull Holes - Ph. 2	2	2	13-May-24	14-May-24	0																	
CON2240	Remove Traffic Control for Lane Closure - Ph. 2	1	1	15-May-24	15-May-24	0																	
Phase 3		17	17	16-May-24	13-Jun-24	0																	
CON3000	Set Traffic Control for Lan Closure - Ph. 3	1	1	16-May-24	16-May-24	0																	
CON3010	Layout Inbound Barriers, Overwatch Pad, Signs & Signals - Ph. 3	1	1	16-May-24	16-May-24	0																	
CON3020	Sawcut, Excavate, & Dispose Spoils for Barrier Install & EPU Pad - Ph. 3	2	2	17-May-24	20-May-24	0																	
CON3030	Prepare Subgrade & Set Inbound Barriers - Ph. 3	1	1	21-May-24	21-May-24	0																	
CON3040	Install Conduits from Inbound Barriers to EPU Pad Locations - Ph. 3	1	1	23-May-24	23-May-24	0																	
CON3050	Install Sump Pump Discharge Plumbing & Outlet Protection - Ph. 3	1	1	24-May-24	24-May-24	0																	
CON3060	Place & Finish Concrete for Wedge Barriers & EPU Pad - Ph. 3	1	1	28-May-24	28-May-24	0																	
CON3070	Excavate for Mast Arm, Light Pole, LED Blank-Out Pole & Wig-Wag Foundations - Ph. 3	2	2	29-May-24	30-May-24	0																	
CON3080	Form Curbs - Ph. 3	2	2	30-May-24	31-May-24	0																	
CON3090	Place & Finish Concrete for Curbs, Mast Arm, LED Blank-Out Pole, Light Pole & Wig-Wag Foundations - Ph. 3	2	2	31-May-24	03-Jun-24	0																	
CON3100	Trench, Place Conduits & Spacers, Place Concrete Ductbank & Backfill Pathway (IB Barriers to IB Ramp EPU Pad) - Ph. 3	2	2	04-Jun-24	06-Jun-24	0																	
CON3110	Assemble & Mount Barrier Signals, Wig-Wags, LED Blank-Out Sign & Cobra Head Light Fixture - Ph. 3	2	2	04-Jun-24	06-Jun-24	0																	
CON3120	Set Mast Arm, Wig-Wag Posts, LED Blank-Out Pole & Light Pole - Ph. 3	2	2	07-Jun-24	10-Jun-24	0																	
CON3130	Sawcut, Install & Seal Safety Loops - Ph. 3	1	1	07-Jun-24	07-Jun-24	2																	
CON3140	Apply Pavement Markings, Install 'Stop Here on Red' Signs - Ph. 3	1	1	11-Jun-24	11-Jun-24	0																	
CON3150	Remove Traffic Control for Lane Closure - Ph. 3	1	1	13-Jun-24	13-Jun-24	0																	
Phase 4		15	15	14-Jun-24	08-Jul-24	10																	
CON4000	Set Traffic Control for Lane Closure - Ph. 4	1	1	14-Jun-24	14-Jun-24	0																	
CON4010	Layout Inbound Ramp Barrier, Signs & Signals - Ph. 4	1	1	17-Jun-24	17-Jun-24	0																	
CON4020	Sawcut, Excavate & Dispose Spoils for Barrier Install & EPU Pad - Ph. 4	2	2	17-Jun-24	18-Jun-24	0																	
CON4030	Prepare Subgrade & Set Inbound Ramp Barrier - Ph. 4	1	1	20-Jun-24	20-Jun-24	0																	
CON4040	Install Conduits from Inbound Ramp Barrier to EPU Pad Location - Ph. 4	1	1	21-Jun-24	21-Jun-24	0																	
CON4050	Install Drain Plumbing & Outlet Protection - Ph. 4	1	1	24-Jun-24	24-Jun-24	10																	
CON4060	Place & Finish Concrete for Wedge Barrier & EPU Pad Location - Ph. 4	1	1	25-Jun-24	25-Jun-24	10																	
CON4070	Excavate for Mast Arm, Light Pole, LED Blank-Out Pole & Wig-Wag Foundations - Ph. 4	2	2	25-Jun-24	26-Jun-24	10																	
CON4080	Form Curbs - Ph. 4	2	2	27-Jun-24	28-Jun-24	10																	
CON4090	Place & Finish Concrete for Curbs, Mast Arm, LED Blank-Out Pole, Light Pole & Wig-Wag Foundations - Ph. 4	2	2	01-Jul-24	02-Jul-24	10																	
CON4100	Assemble & Mount Barrier Signals, Wig-Wags, LED Blank-Out Sign & Cobra Head Light Fixture - Ph. 4	2	2	01-Jul-24	02-Jul-24	10																	
CON4110	Set Mast Arm, Wig-Wag Posts, LED Blank-Out Pole & Light Pole - Ph. 4	2	2	02-Jul-24	03-Jul-24	10																	
CON4120	Sawcut, Install & Seal Safety Loops - Ph. 4	1	1	03-Jul-24	03-Jul-24	11																	
CON4130	Apply Pavement Markings, Install 'Stop Here on Red' Signs & Speed Limit Signs - Ph. 4	1	1	05-Jul-24	05-Jul-24	10																	
CON4140	Remove Traffic Control for Lane Closure - Ph. 4	1	1	08-Jul-24	08-Jul-24	10																	
Phase 5		34	34	24-Jun-24	13-Aug-24	0																	
CON5000	Install Metal Conduit Across Canopy for Search Area Controls - Ph. 5	2	2	24-Jun-24	25-Jun-24	0																	
CON5050	Penetrate Search Area Building via Core Drilling to Elec Rm - Ph. 5	1	1	26-Jun-24	26-Jun-24	0																	
CON5060	Install Metal Conduit within Search Area Bldg to Front Counter - Ph. 5	1	1	27-Jun-24	27-Jun-24	0																	
CON5070	Install Search Area Operator Panel & 2 External EFO Panels - Ph. 5	1	1	27-Jun-24	27-Jun-24	0																	
CON5080	Install Metal Conduit Across Canopy for External EFO Panels - Ph. 5	1	1	28-Jun-24	28-Jun-24	0																	
CON5110	Install AVB Operator Panels & AVBCS Interface Panel - Ph. 5	3	3	01-Jul-24	03-Jul-24	0																	
CON5120	Construct Unistrut Frames, Install Overwatch Pedestal Equip, Pull & Terminate Wire to Overwatch Pads - Ph. 5	3	3	03-Jul-24	08-Jul-24	0																	
CON5010	Set EPUs - Ph. 5	2	2	09-Jul-24	10-Jul-24	10																	
CON5130	Wire Signal Lights, LED Blank-Out Signs, Cobra Head Lights & Wig-Wags - Ph. 5	4	4	09-Jul-24	12-Jul-24	0																	
CON5020	Trench, Place Conduits & Spacers, Place Concrete Ductbank & Backfill Pathway (Canopy to Search Area Bldg) - Ph. 5	7	7	11-Jul-24	22-Jul-24	10																	
CON5140	Pull & Terminate Wrong Way Loop Leads - Ph. 5	1	1	15-Jul-24	15-Jul-24	0																	
CON5150	Install Conduit & Argus Radar Sensors - Ph. 5	3	3	16-Jul-24	19-Jul-24	0																	
Actual Work		Level 3 Schedule																	Page 3 of 4				
Remaining Work		Milestone																					

[illegible]