

Data Date 30-Jun-23		Fort Moore ACP 3 AVB Installation - Baseline Schedule R1																		Run Date 11-Feb-25			
Activity ID	Activity Name	OrgDur	RemDur	Start	Finish	Total Float	2023	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
Fort Moore ACP 3 AVB Installation - Baseline Schedule R1		308	308	30-Jun-23	20-Sep-24	0																	
Milestones		308	308	30-Jun-23	20-Sep-24	0																	
Preconstruction		138	138	30-Jun-23	20-Jan-24	7																	
Design		124	124	21-Jul-23	20-Jan-24	0																	
Site Investigation		32	32	21-Jul-23	05-Sep-23	0																	
65% Design		24	24	06-Sep-23	10-Oct-23	0																	
95% Design		24	24	11-Oct-23	14-Nov-23	0																	
100% Design		25	25	15-Nov-23	20-Dec-23	0																	
IFC Design		19	19	21-Dec-23	20-Jan-24	0																	
Preconstruction Submittals		45	45	30-Jun-23	01-Sep-23	100																	
Submittal Development		30	30	30-Jun-23	11-Aug-23	101																	
Submittal Review & Approval		59	59	05-Jul-23	01-Sep-23	151																	
Material Procurement		76	76	06-Sep-23	26-Dec-23	23																	
Construction		135	135	01-Feb-24	13-Aug-24	0																	
MOB1010	Mutual Understanding Meeting	1	1	12-Feb-24	12-Feb-24	0																	
Mobilization		12	12	01-Feb-24	19-Feb-24	0																	
Phase 1		19	19	20-Feb-24	19-Mar-24	0																	
Phase 2		38	38	20-Mar-24	15-May-24	0																	
Phase 3		17	17	16-May-24	13-Jun-24	0																	
Phase 4		15	15	14-Jun-24	08-Jul-24	10																	
Phase 5		34	34	24-Jun-24	13-Aug-24	0																	
Commissioning		56	56	14-Jun-24	04-Sep-24	11																	
Post Construction		88	88	16-May-24	20-Sep-24	0																	
Closeout Activities		27	27	14-Aug-24	20-Sep-24	0																	
Closeout Submittals		88	88	16-May-24	20-Sep-24	0																	
Closeout Submittal Development		78	78	16-May-24	06-Sep-24	10																	
Closeout Submittal Review & Approval		113	113	31-May-24	20-Sep-24	0																	
Summary				Level 2 Schedule																Page 1 of 1			